

MEETING	Community Consultative Committee (CCC) - Eden Breakwater Wharf Extension Project		
MEETING NO.	26	DATE	Wednesday, 31 January 2018
LOCATION	The Captain's Table – Eden Fishermen's Club	TIME	6.00pm
ATTENDEES	Jenny Robb, Gail Ward, John Aveyard, Graham Stubbs, Rob Bain, Richard Lamacraft, Dr Denis Lawrence, Robin Arthur, Steve Heffernan, Adriana Dello Iacono, Paul Webster, Mike Crandell, Simon Wakefield, Greg Thomson, Glenn Vardy, Tomas Rooney, Rob Davies, Coral Reynolds		
APOLOGIES	Megan Cleary, Nat Godward, Debbie Meers, Leanne Scott, Kell Dillon, Graham Frost, Chantel Steele, Mark Lomas		
PREPARED BY	Coral Reynolds		

### 1. Acknowledgement to Country, welcome and apologies

Simon thanked attendees for coming to the meeting, noted apologies, acknowledged the traditional custodians and peoples of the Country, both land and sea, and paid his respects to Elders past and present.

### 2. Actions from previous meeting

Some safety concerns were raised at the December 13 extraordinary CCC meeting concerning heavy vehicle traffic routes, in particular, the egress for 19m semi –trailers to the north having line of sight issues turning from Wirriga Street onto the Princes Highway. Greg advised that Bega Valley Shire Council has agreed the project can also use Barclay Street, with drivers able to use Wirriga Street for egress during peak school zone times.

### 3. Post approval update

Simon provided a post approval update as follows:

- The following Construction Environmental Management Plan Sub-plans have been submitted to DP&E for Stage 2 for Secretary approval:
  - Water Quality
  - Noise and Vibration
  - Traffic Access and Transport
- Stage 2 Construction Environmental Management Plan will be submitted next week for approval
- The monthly Environmental Representative Report continues to be submitted to DP&E
  - No non-conformances, incidents or complaints have been reported to date
  - The next report is due 7 February 2018.

### 4. Scour protection update

Greg provided a scour protection update as follows:

- Scour protection installation will continue to be undertaken during normal construction hours of 7am to 6pm Monday to Friday and 8am to 1pm Saturday
- All mattresses have been fabricated
- All mattresses have been transported to site
- Weather conditions have resulted in some minor delays
- 3,570m<sup>2</sup> installed to date (450m<sup>2</sup> remaining)
- Grouting between the existing wharf and the scour protection will commence in February

- Installation is scheduled to be completed in February, weather permitting.

## **5. Project film footage**

Greg showed the latest project film footage that was taken in December 2017. Greg advised once this was on the Department's Youtube channel and on the project website a link would be sent to the CCC.

## **6. Marine structures update**

Greg provided an update of Stage 2 marine structures as follows:

- Works on environmental and post approval consent requirements are continuing
- Offsite works related to the procurement and fabrication of piles and topside is ongoing.
- Site works are on schedule to commence 1st quarter 2018
- Current contract completion date is February 2019.

## **7. Environmental monitoring update**

Greg provided an update of environmental monitoring as follows:

- Water quality:
  - No additional complaints were received regarding turbidity levels in Snug Cove
- Noise levels:
  - No formal complaints were received. However, there were noise issues with some residents.
- Marine mammals:
  - There have been no incidents involving marine mammals.

## **8. Community complaints**

Attendees were advised that no formal community complaints have been received during the month.

## **9. Community feedback**

Simon asked the CCC if they had any feedback from the community.

Denis advised that on Thursday 25 January there were high noise levels coming from a smaller crane on the site branded with Sapphire Coast Cranes. The Crane was moving a mattress on site. Mike advised that he would investigate this with Sapphire Coast Cranes. This will be added to the project Issues Register and stakeholder database.

## **10. Other agenda items**

The meeting discussed the Community Information Session which will be held in February 2018 to advise companies and individuals about work opportunities on Stage 2 of the Project. Waterway Constructions and ICN will present with the involvement of regional training agencies and the Eden Chamber of Commerce. The meeting was advised that the date will be confirmed in the next week.

Gail asked what would happen after Stage 2 Marine Structures is completed in February 2019 and if there would be any other stages. The team advised that Stage 3 is the operations of facility and that the February 2019 target date will be for use of the facility, however, there are some factors such as weather which may cause delays.

## **11. Next Steps**

Simon discussed postponing the February CCC meeting to March 2018 due to scour protection works being completed and marine structures work yet to commence on site. The CCC will be advised in the next week if the next meeting is to be held in March.

The meeting closed at 6.15pm.